



# Emily Street & Utility Improvements Construction Newsletter

June 1, 2023

## Construction:

- Street Reconstruction
- Sanitary Sewer
- Watermain
- Water & Sewer Services
- Storm Sewer

## Construction schedule:

Emily Street: Estimated Completion  
Date of July 28, 2023

### City of Jackson

80 West Ashley Street  
Jackson, MN 56143  
Matt Skaret, City Administrator  
Phone (507) 847-4410  
[mskaret@cityofjacksonmn.com](mailto:mskaret@cityofjacksonmn.com)

### Bolton & Menk, Inc.

1501 South State Street, Suite 100  
Fairmont, MN 56031  
Phone: (507) 238-4738  
Fax: (507) 238-4732  
[www.bolton-menk.com](http://www.bolton-menk.com)

Troy Nemmers, P.E.

Project Manager

Cell: (507) 236-9832

E-mail: [troy.nemmers@bolton-menk.com](mailto:troy.nemmers@bolton-menk.com)

Dustin Meyer

Construction Representative

Cell Phone: (507) 432-8103

E-mail: [dustin.meyer@bolton-menk.com](mailto:dustin.meyer@bolton-menk.com)

### Duininck, Inc.

408 6<sup>th</sup> Street  
Prinsburg, MN 56281



## Project Status Update

Construction is progressing on Emily Street. The contractor completed the pavement reclamation and is working their way up the hill with utility installation. Sanitary sewer, watermain, and storm sewer is planned to be complete up to Highland Street by early next week. The contractor is planning to begin removals east of Highland and complete installation of utilities on that segment over the next 2-3 weeks. Grading crews will be coming on site to begin building the road subgrade at State Street and continuing up the hill towards Highland.



## Resident Impacts

**Access to residences along Emily and those on Highland will be restricted beginning Tuesday, June 6.** The contractor will be removing the temporary driving surface and vehicles will not be able to access on Emily or Highland. This access restriction is likely to continue for the next 2-3 weeks as the crews work to finish underground utilities and prepare the new street for curb & gutter and asphalt pavement. Residents are asked to park on Cush or State Street during this access restriction. Once a temporary driving surface with gravel is completed access will be allowed for residents on the project via State Street. Please contact the contractor or on-site construction representative if you need assistance. We apologize for the inconvenience and thank you for your patience.



## Contacts

If you have questions or concerns at any time, please contact the Construction Representative, Dustin Meyer, at the phone number or email address listed.